Executive Order VR-205-B VST Phase II EVR System with Hirt Thermal Oxidizer

Exhibit 6 Required Items in Conducting TP-201.4

The instructions below are required when conducting TP-201.4 for the VST Phase II EVR System with Hirt Thermal Oxidizer. The tester shall document that each step was followed as indicated below and shall include this page of the Exhibit with the submission of TP-201.4 test results. Note that districts may require use of an alternate form to meet these requirements, provided the alternate form includes the same minimum parameters.

The VST Model VST-EVR-NB nozzle incorporates a lever-actuated vapor valve. The vapor valve is on the same stem as the fuel valve. When conducting TP-201.4, the nozzle lever must be actuated to open the vapor valve and allow vapor to flow from the nozzle to the underground storage tank. The following steps must be taken when conducting Methodology 1 of TP-201.4:

- 1. The dispenser shall not be activated. If the dispenser is activated, gasoline in the fuel hose may be pressurized when engaging the fuel lever.
- 2. The Hirt VCS 100 Thermal Oxidizer shall be turned off. At the Hirt Indicator Panel, turn the Power Switch to the "Off" position.
- 3. Prior to inserting the VST EVR nozzle into the fillpipe of the Dynamic Back Pressure Test Unit in step 7.1 of TP-201.4, completely drain any gasoline in the nozzle and vapor path of the hose. The dispenser must be deactivated and the nozzle lever and bellows shall be fully engaged.
- 4. When flowing nitrogen per step 7.1.2, fully engage the nozzle lever to allow vapor flow from the nozzle to the UST.
- 5. After conducting TP-201.4, turn the Hirt VCS 100 Power Switch to the "On" position.

Required Steps	Verification (please circle)
1. Were all dispensers deactivated?	Yes No
2. Was VCS 100 Power Switch turned to "Off" position?	Yes No
3. Were all nozzles and hoses completely drained of gasoline prior to inserting nozzle into Dynamic Back Pressure Unit?	Yes No
4. Were all nozzle levers fully engaged when conducting flow test?	Yes No
5. Was VCS 100 Power Switch turned to "On" position after conducting TP-201.4?	Yes No

Test Company:	Facility Name:	
Print Name (Technician)	Signature	Date
Technician Certification Number (ICC or District Training Certificat	•	